




University of Colorado
Anschutz Medical Campus

The Anschutz Health Sciences Building

Construction Update
07 August 2019

CAAICON

- 
- Construction Status
 - Accomplishments to Date
 - Upcoming Activities
 - R2 Impacts and Mitigation Efforts

Agenda

Project Leadership and Staff



Doug Wilson, Project Director
doug.wilson@caaicon.com

Daniel Loosbrock, Project Executive
daniel.loosbrock@caaicon.com



Eric Snelling, General Superintendent



University of Colorado
Anschutz Medical Campus

David Turnquist, Associate Vice Chancellor
Facilities Management

Michael Barden, Director
Facilities Projects

Ethan Carter, PhD, Director
Department of Environmental Health and Safety

Breanne Beck, Senior Industrial Hygienist
Department of Environmental Health and Safety

LoriAnn Smith, Associate Director
University Risk Management

An aerial photograph of a large university campus, showing a dense arrangement of academic buildings, dormitories, and green spaces. The image is in grayscale, with the text 'Construction Status' overlaid in the center. The campus layout includes a central corridor with buildings on either side, and various courtyards and parking areas. The text is in a large, bold, black font.

Construction Status

- Concrete Pours
 - Foundation walls; final pour (#12) this week
 - Slab on grade
 - Grade beam
 - Tunnel wall
- Formwork
 - Basement
 - Level 1
- Underground Plumbing



An aerial photograph of a large university campus, showing various academic buildings, parking lots, and green spaces. The text "Upcoming Activities" is centered over the image in a large, black, sans-serif font.

Upcoming Activities

UPCOMING ACTIVITIES

- Finishing up underground MEP
- Foundation Walls
- Waterproofing & Damproofing
- Basement Slab-on-Grade
- Form Level 1 Concrete Deck- Pour 1
- Reinforce/ MEP rough-in of Level 1 Deck
- Pour 1 Level 1 Deck South
- Form Level 1 Deck Pour 2

19th

R2 DOCK

R2

Tower Crane

South Tunnel


REVERE

ART WALK

17th

FIRE LANE ACCESS

WALKWAY



An aerial photograph of a city, likely St. Louis, showing a dense urban area with numerous buildings, streets, and green spaces. The image is in grayscale. Overlaid on the center of the image is the text "R2 Impacts and Mitigation Efforts" in a large, bold, black font.

R2 Impacts and Mitigation Efforts

- Reported Impacts
 - Odors reported afternoon of 7/26
- Suspected source
 - Solvent based concrete cure
- Mitigation
 - Water based concrete cure
 - Test application prior to final placement
 - EHS will monitor the test; sensor placed at air intake
 - New AHU filters installed 7/25

An aerial, grayscale photograph of a large university campus. The image shows a dense collection of academic buildings, dormitories, and administrative structures, interspersed with green spaces, trees, and parking lots. A major road or highway runs along the left side of the campus. The word "Reminders" is superimposed in the center of the image in a large, black, sans-serif font.

Reminders

- Next Town Hall
 - September 5th at 12:00pm
- Information can be found on the Facilities Active Projects website:
<http://www.ucdenver.edu/about/departments/FacilitiesManagement/FacilitiesProjects/ActiveProjects/Pages/AnschutzHealthSciencesBldg.aspx>
- Contact Information
 - Doug Wilson, doug.wilson@caaicon.com

An aerial photograph of a large university campus. The image shows a dense cluster of academic and administrative buildings, interspersed with green spaces, trees, and parking lots. A major road runs along the right side of the campus. The overall scene is captured in a high-angle, wide-area shot. The word "Questions?" is superimposed in a large, black, sans-serif font on the left side of the image.

Questions?